

HABITAT FOR HUMANITY OF SAUK-COLUMBIA AREA

BRENDA FLEISCHMAN FAMILY BARABOO PROJECT

15 – 20 Volunteers needed each day listed depending on need

Before April 12, 2008 - Obtain map and lot corner information, finalize plans with site map, obtain building permit, get bids from various suppliers.

April 12 – 20, 2008 – Excavation, footings

April 20 – 26, 2008 – Cement walls completed, rough plumbing

April 26, 2008 – Dig and install drain tile and basin, coat / seal outer cement walls; install Styrofoam panels on outer basement walls.

May 3, 2008 – Continue and finish above work and build knee walls and set sill seal and sill plate on foundation.

May 3 – 10, 2008 – Off load floor system at Habitat warehouse and modify to fit plans. Reload onto trailer for transport to job site. Lay foam for basement floor and pour basement floor. Backfill to house.

May 10, 2008 – Set floor deck on foundation, install electrical pedestal.

May 17, 2008 – Begin framing of walls

May 24, 2008 – Continue framing of walls – interior and exterior including bathroom support for Uniform dwelling code requirements (towel bars, handrail grab-bars bracing, etc., set showers in place.

May 31, 2008 – Finish framing lower level. Catch up with earlier tasks and possibly begin Styrofoam on main level.

June 7, 2008 – Set trusses and osb on roof. Fascia board. Complete gable ends and truss bracing. Roof to be vented and shingled by others. Roof shingled. Place foam on main level sidewalls, tape seams

June 7 - 14, 2008 – Electrical wiring and boxes – rough wiring done by electrical volunteers. Heating and AC duct work done by subcontractor. Continuation of plumbing on both levels.

June 14, 2008 – Rough landscaping, retaining walls, set windows and exterior doors, tape off windows, soffit and fascia installation house and garage.

June 21, 2008 – Begin insulation of sidewalls on both levels and finish any above work not finished. Begin outside vinyl siding on house and garage.

June 28, 2008 – Finish insulation, visqueen interior, hang sheet rock on ceiling and continue exterior siding.

July 5, 2008 – Make up day of above or off day depending upon volunteer and leadership availability.

July 12, 2008 – Continue sheet rock on ceiling and begin wall sheet rock installation. Continue with exterior siding.

July 19, 2008 – continue sheetrock installation, begin taping and mudding unless donation from subcontractors for this, continue with exterior siding.

July 26, 2008 – Catch up week to finish any of the above work not completed.

August 2, 2008 – Finish retaining walls, landscaping, driveway, sidewalks and front entrance ramp and garage floor.

August 9, 2008 – Finish Drywall, seal tape exterior windows and doors, build new wall in lower level for private work room, build egress steps in bedrooms, install treated rim board plate under patio door, install construction locks for security of house, install garage rail for protection from open stair well, finish attic access panel and shingle front door overhang.

August 16, 2008 – Begin prime and painting of walls on both levels. Install garage door. Prepare and trim and base needed (stain or paint). Install tile in bathrooms. Vinyl siding, soffit and fascia if not done professionally.

August 16 – 23, 2008 – Blow in attic insulation by volunteers.

August 23, 2008 – Continue painting walls and ceilings, install tile and / or vinyl flooring in bathrooms and set toilets, final excavating and concrete work for curb, walks and driveway, and continue on above tasks that are not completed.

August 30, 2008 – Finish painting, set bathroom cabinets, sinks, set kitchen vinyl flooring and kitchen cabinets, final landscaping and planting of grass, trees and shrubs and continue on tasks not completed .

September 6, 2008 – Finish kitchen cabinets, hang interior doors, trim base, doors and windows, finish closets with shelving and doors and continue with above tasks not completed.

September 13, 2008 – Finish above work and clean construction debris, prepare floors for carpeting, and continue with tasks above not completed.

September 13 – 20, 2008 – Flooring installed.

September 20, 2008 – Make up week for schedule adjustment and final punch list completion.

September 27, 2008 – Dedication and turn over keys to Habitat family for occupancy.

***This is a tentative schedule and will likely vary due to conditions that arise. Delays are expected so check with the registration numbers below to insure you are aware of the work being done on a given day.**

TO WORK PLEASE CALL AND REGISTER SO EFFICIENT USE OF THE VOLUNTEER FORCE CAN BE PLANNED. Walk on help may not be allowed depending upon work scheduled and numbers of volunteers signed on for that day.

*****CALL TO REGISTER TO WORK ***:**

*****WORK SITE REGISTRATION ONLY*****

1) Bill Schleichert: 608-635-2452; fatkat@centurytel.net
Or

2) Bruce Koch: 608-643-3962; cell phone: 608-370-2083 or
lbkoch@verizon.net

*****TO PROVIDE MEALS ON ABOVE WORK DAYS CALL**

Linda Mohar: 608-356-6756; lmohar@gmail.com

Affiliate website: hfhsca.org

Church Relations Chair: Marcia Brown: 608-592-7296; mbrown2119@charter.net